

AMPERIA CHARGING NETWORKS - FIELD AUDIT DIVISION

ANNUAL SITE & HARDWARE INSPECTION REPORT

Audit Report ID: AUD-2026-PUN-088	Site Location ID: MH-PUN-EXP-04
Site Name: Pune Expressway Super-Hub Plaza	Inspection Date: April 28, 2026
Lead Inspector: Vikram Shinde (INSP-882)	Site Tier: Tier-1 Critical Highway Hub
Installed Assets: 3 x DC-150 Fast Chargers	Grid Feed: 11 kV / 415 V, 750 kVA

1. Environmental & Utility Feed Measurements

Ambient temperature was 38.5 deg C at 14:00 under direct sun. Three-phase line-to-line voltage measured 418.2 V AC RMS with 1.2% phase imbalance, within the 8% operating threshold. Dedicated copper earthing pit loop impedance measured 2.14 Ohms, compliant with the < 5.0 Ohms site requirement.

2. High-Voltage Insulation & Cable Condition Checks

Asset	Serial No.	Inspection point	Reading	Status	Inspector note
PNE-DC150-03	AMP-DC150-2025-0104	DC bus to PE	620 MOhm	PASS	Nominal insulation.
PNE-DC150-04	AMP-DC150-2025-0105	DC bus to PE	580 MOhm	PASS	No dielectric leakage.
PNE-DC150-05	AMP-DC150-2025-0106	Gun B cable to PE	86 MOhm	FAIL	Below 100 MOhm service limit; isolate Gun B.

3. Physical Cable & Connector Inspection

PNE-DC150-03 and PNE-DC150-04: CCS2 handles, latches, liquid-cooling hoses and strain-relief boots in good mechanical condition. Coolant flow measured 3.8 L/min, above the 2.5 L/min minimum.

PNE-DC150-05 - Gun B: Outer jacket abrasion and scuffing observed at the lower strain-relief boot. Measured wear depth: **1.8 mm**. The conductor core was not exposed, but the cable-to-earth insulation reading was **86 MOhm**. Gun B was tagged out and removed from service pending cable replacement.

This 86 MOhm Gun B reading is a site-specific field finding recorded in this audit.

4. Cabinet Cooling & General Hardware

Intake dust filters were replaced on all three chargers. Radiator fans reached 100% commanded duty without abnormal vibration. Cabinet doors, interlocks and emergency-stop mechanisms passed functional checks. No visible damage was found on DC power-module enclosures.

5. Compliance Sign-off

PNE-DC150-03 and PNE-DC150-04 passed the annual site inspection. PNE-DC150-05 is **conditionally approved**: the charger may remain available on Gun A, while Gun B must remain isolated until the damaged cable assembly is replaced and insulation resistance is re-tested above the service limit. Next annual inspection due April 2027.

Lead Auditor: Vikram Shinde	Site Representative: Amperia Operations Center
Date Signed: April 28, 2026	Audit Status: CONDITIONAL APPROVAL